



# 2024 **Biennial** Report



625 Burnell Street | Napa, CA | 94559  
[NVRTA.ca.gov](http://NVRTA.ca.gov)

# Measure T IN ACTION

2023-2024

<p>Road Miles Repaired/Replaced</p> <p><b>42.19 Miles</b></p>	
	<p>Sidewalks Repaired/Replaced</p> <p><b>778 feet</b></p>
<p>Curb Ramps Installed/Replaced</p> <p><b>87</b></p>	
	<p>Class II/III Bike Lanes Built</p> <p><b>3.01 miles</b></p>

# Funding Overview

Measure T is Napa County's 1/2-cent sales tax, which is expected to generate \$500 million for local streets and roads over its 25-year life. First approved by 74% of voters in 2012, it is operational from 2018 to 2043, and is overseen by an Independent Taxpayer Oversight Committee (ITOC) and administered by the Napa Valley Transportation Authority (NVTA). Funding flows from the State of California to NVTA, which then distributes the dollars to six qualifying jurisdictions: the County of Napa, Cities of Napa, American Canyon, St. Helena and Calistoga and the Town of Yountville. This report highlights projects from 2022-2024; find the *2022 Measure T Biennial Report* at [nvta.ca.gov](http://nvta.ca.gov).

**Total Revenues**  
2023 & 2024  
**\$50,654,531**

**Total Expenditures**  
2023 & 2024  
**\$50,710,273**

## Percentage of Funds Received by Jurisdictions

- 40.37%** City of Napa
- 39.65%** County of Napa
- 7.7%** American Canyon
- 5.9%** St. Helena
- 2.7%** Calistoga
- 2.7%** Yountville
- 1%** NVTA

## Revenues & Expenditures

Revenues	2023	2024
Measure T Revenues	\$25,506,554	\$25,147,977
Interest Income	\$44,457	\$90,600
<b>TOTAL REVENUE</b>	<b>\$25,551,011</b>	<b>\$25,237,577</b>
Expenditures	2023	2024
Maintenance	\$25,217,304	\$24,899,850
Administration	\$166,286	\$426,833
<b>TOTAL EXPENDITURES</b>	<b>\$25,383,590</b>	<b>\$25,326,683</b>

**Total Projects Completed**  
**48**

# American Canyon

Total Measure T projects completed in American Canyon in 2023-2024



**Road Section Lengths**

**1.7**  
miles



**Sidewalks Built**

**410**  
feet



**Bike Lane Added**

**2,840**  
feet



**ADA Curb Ramps Installed / Replaced**

**45**

## 2022 Annual Pavement Management Project

### LOCATIONS:

- Donaldson Way at Eucalyptus Drive
- Elke Drive
- Gisela Drive — Donaldson Way to Rio Del Mar
- West Carolyn Drive — Donaldson Way to Rio Grande
- West Carolyn Drive — Rio Grande to Spikerush Circle



**Project Status**  
**Complete**

**Measure T Funds**  
**\$1,032,866**

**Total Cost**  
**\$1,032,866**

Additional Measure T Projects in American Canyon	Cost	Measure T Funds	Start Date	End Date	Status
Benton Way Pavement Rehabilitation — Hummingbird to Huntington, Hummingbird to Wetlands Edge, Huntington to Elliott	\$1,434,600	\$558,680	Summer 2024	TBD	In Progress
Knightsbridge Way Reconstruction — Knightsbridge Way, Arden Court, Lansford Court, Linwood Court, Park Lane, Regent Court	\$1,850,000	\$385,000	Summer 2024	TBD	In Progress
AmCan Rd. E. — SR-29 to bridge	\$165,042	\$165,042	N/A	N/A	Completed
AmCan Rd. E. — Flosden Intx	\$476,789	\$476,789	June 2019	March 2020	Completed
AmCan Rd. E. — Bridge to Flosden Intx	\$45,845	\$45,845	Sept. 2020	March 2020	Completed
James Rd. — Crawford to Donaldson	\$537,330	\$537,330	Sept. 2020	Dec. 2020	Completed
James Rd. — W. AmCan to Crawford	\$605,924	\$605,924	June 2022	Dec. 2020	Completed
Folland Dr. — Elliot to Danrose	\$201,894	\$201,894	June 2022	March 2023	Completed
Blanco St. — Marla to Capra	\$176,331	\$176,331	June 2022	March 2023	Completed
Corsicana Dr.	\$88,165	\$88,165	June 2022	March 2023	Completed
Brophy St.	\$176,331	\$176,331	June 2022	March 2023	Completed
Eucalyptus Swk Gap	\$377,500	\$279,046	June 2022	Nov. 2022	Completed
Kemp Ln.	\$41,411	\$41,411	June 2022	March 2023	Completed
Kemp Way	\$41,411	\$41,411	June 2022	March 2023	Completed
Sheffield Way	\$82,822	\$82,822	June 2022	March 2023	Completed
Folland Dr. — Danrose to Corbin	\$105,695	\$105,695	June 2022	March 2023	Completed

# Calistoga

Total Measure T projects completed in Calistoga in 2023-2024



**Road Section Lengths**  
**7.3 miles**



**Sidewalks Built**  
—



**Bike Lane Added**  
—



**ADA Curb Ramps Installed / Replaced**  
—

## 2024 Slurry Seal Project

### Phase II

#### LOCATIONS:

Garnett Creek Court, Grant Street, North Oak Street, Brannan Street, Fisher Street, Fair Way, Lake Street, Filmore Street, Harley Street, Stevenson Street, Wappo Avenue, Anna Street, Hazel Street, Pine Street, Gold Street, School Street, Cedar Street, Myrtle Street, Lillie Street, Highland Court, South Oak Street, Cyrus Creek Court, and Willow Street



**Project Status**  
**Complete**

**Measure T Funds**  
**\$469,248**

**Total Cost**  
**\$558,995**

Additional Measure T Projects in Calistoga	Cost	Measure T Funds	Start Date	End Date	Status
2023 Slurry Seal Project — Various locations	\$565,160	\$513,966	July 2023	Nov. 2023	Complete
Berry Street Overlay — Berry Bridge to Foothill Blvd.	\$566,410	\$566,410	July 2022	Nov. 2022	Complete
Spring Street Road Rehabilitation — Cedar St. to end	\$222,611	\$61,657	Oct. 2018	June 2019	Complete
Washington Street Design — Berry to Lincoln and Grant St. to Garnett Creek Ct. to Greenwood Ave.	\$143,997	\$143,997	N/A	March 2019	Complete
Pavement Project — Cedar, Berry and Washington	\$141,177	\$8,450	N/A	N/A	Complete
Washington St. — Northside Sidewalk	\$37,700	\$37,700	June 2019	July 2019	Complete
Sidewalk Repairs and Pothole Patching — Various locations	\$15,057	\$15,057	May 2023	June 2023	Complete
Harley St. — Fair Way to Grant	N/A	\$12,444	August 2020	Sept. 2020	Complete
Bike and Pedestrian Improvements — Grant St. at Mora	\$9,045	\$9,045	Oct. 2022	Nov. 2022	Complete

# City of Napa

## Jefferson Street

### LOCATION:

Trower Avenue to Sierra Avenue

Total Measure T projects completed in the City of Napa in 2023-2024



**Road Section  
Lengths**  
**3.2**  
miles



**Sidewalks  
Built**  
**148**  
feet



**Bike Lane  
Added**  
**7,814**  
feet



**ADA Curb Ramps  
Installed / Replaced**  
**1**



Featured Project

Status  
**Complete**

Measure T Funds  
**\$2,500,000**

Total Cost  
**\$2,500,000**

Additional Measure T Projects in Napa	Cost	Measure T Funds	Start Date	End Date	Status
Trower Ave. — Jefferson St. to Hwy. 29 and Dry Creek Road to Linda Vista Ave.	\$2,369,040	\$2,369,040	July 2018	April 2019	Complete
Westwood Neighborhood, Phase 1	\$3,197,754	\$3,197,754	August 2018	April 2019	Complete
Westwood Neighborhood, Phase 2A	\$305,173	\$305,173	July 2019	Nov. 2019	Complete
Trancas St. — Hwy. 29 to Jefferson St.	\$3,672,206	\$3,672,206	July 2019	Nov. 2019	Complete
Trower Ave. — Dry Creek Road to Linda Vista and Jefferson to east end of city limit	\$582,391	\$582,391	July 2019	Nov. 2019	Complete
Main St. — Lincoln Avenue Intersection Design	\$845,169	\$845,169	July 2019	Nov. 2019	Complete

<b>Additional Measure T Projects in Napa</b>	<b>Cost</b>	<b>Measure T Funds</b>	<b>Start Date</b>	<b>End Date</b>	<b>Status</b>
Soscol Avenue Rehabilitation	\$1,594,000	\$1,594,000	Nov. 2020	Jan. 2022	Complete
Napa Paving Program — Stiles Ct., Calvary Ct., Clement Ct., Jacqueline Ct., Gordon Ct., Kingford Ct., Caber Ct., Exeter Ct., Clifford St., St. Francis Cir., Grandview Road, Hilton Ave., Stallings Dr., Summerfield Dr., Manchester Dr., Hyde Park Dr., Darling St.	\$1,485,818	\$1,485,818	July 2021	Dec. 2021	Complete
Freeway Dr. — First St. to Laurel St.	\$2,750,000	\$2,750,000	Sept. 2022	Fall 2023	Complete
Advanced Traffic Management System — Various Locations	\$1,918,755	\$1,918,755	Fall 2019	Spring 2024	Complete
West Lincoln Ave. — Lone Oak Ave. to Solano Ave.	\$150,000	\$150,000	Fall 2019	TBD	In Progress
S. Coombs St. — 5th St. to W. Imola Ave.	\$5,213,515	\$5,150,000	Summer 2021	Summer 2025	In Progress
Laurel St., Phase I — First St. to Griggs Lane	\$8,725,745	\$8,650,000	Summer 2021	Summer 2024	In Progress
Coombsville Road — Third St. at Silverado Trail to Pascale Place	\$150,000	\$150,000	Fall 2021	TBD	In Progress
Coombsville Road — Pascale Place to east end	\$150,000	\$150,000	Fall 2021	TBD	In Progress
Browns Valley Road — Westview Dr. to Hwy. 29/Freeway Dr.	\$5,465,932	\$5,465,932	Fall 2021	Summer 2025	In Progress
Westwood Neighborhood Rehabilitation Phase 3 — Interior Streets	\$1,600,000	\$1,500,000	Dec. 2021	Summer 2025	In Progress
Westwood Neighborhood Streetlights — Laurel St. to Freeway Dr.	\$1,600,000	\$100,000	July 2021	Winter 2025	In Progress
Lincoln Ave. — California Blvd. to Silverado Trail	\$650,000	\$650,000	Fall 2022	Summer 2026	In Progress
Napa Neighborhood Streets and Sidewalk Program — Twin Oaks East / Stonehouse / Adrian Neighborhoods	\$1,000,000	\$1,000,000	Summer 2023	Winter 2025	In Progress
Salvador Ave. Widening — Hwy. 29 to east end of city limit	TBD	TBD	Fall 2023	Fall 2024	In Progress
Westwood Avenue Sidewalk	TBD	TBD	Fall 2023	Fall 2024	In Progress



# County of Napa

## North County Crossroads Paving

### LOCATIONS:

Tubbs Lane, Dunaweal Lane, Larkmead Lane, Silverado Trail, Deer Park to Larkmead Lane, Old Lawley Toll



Silverado Trail  
Featured Project

Total Measure T projects completed in the County of Napa in 2023-2024



**Road Section  
Lengths**  
**27**  
miles



**Sidewalks  
Built**  
—



**Bike Lane  
Added**  
**2,650**  
feet



**Curb Ramps  
Installed / Replaced**  
—

Status  
**In Progress**

Measure T Funds  
**\$7,082,619**

Total Cost  
**\$8,082,619**

Additional Measure T Projects in Napa County	Cost	Measure T Funds	Start Date	End Date	Status
Imola Area Roadway Rehabilitation Project — Coronado Ave. to City Limit	\$81,565	\$78,977	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — London Way	\$346,798	\$335,834	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Republic Ave.	\$101,992	\$98,765	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Holmes Ave.	\$142,787	\$138,270	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Shelter Ave. (1082 to 1090)	\$122,389	\$118,517	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Shelter Ave. (1138 to 1161)	\$183,584	\$177,776	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Whitney Ave. — Coronado to Marshall	\$142,787	\$138,270	July 2018	Oct. 2019	Complete

<b>Additional Measure T Projects in Napa County</b>	<b>Cost</b>	<b>Measure T Funds</b>	<b>Start Date</b>	<b>End Date</b>	<b>Status</b>
Imola Area Roadway Rehabilitation Project — Marshall Ave. — 2172 to Imola	\$122,389	\$118,517	July 2018	Sept. 2020	Complete
Imola Area Roadway Rehabilitation Project — Parrish Road — Shetler to Imola	\$203,982	\$197,529	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Mayfair Drive — London to Shetler	\$183,584	\$177,776	July 2018	Oct. 2019	Complete
Imola Area Roadway Rehabilitation Project — Penny Lane — Imola to end	\$407,965	\$395,058	July 2018	Oct. 2019	Complete
Sunnyhill Drive Storm Damage Repair — Circle Oaks	\$703,076	\$379,483	July 2018	Oct. 2019	Complete
Ridgecrest Drive Storm Damage Repair — Circle Oaks	\$752,293	\$498,147	July 2018	July 2019	Complete
Berryessa/Knoxville Rd MPM 20.5-22 Storm Damage Repair — Northeast Napa County	\$930,638	\$860,024	May 2020	July 2020	Complete
Dry Creek Road (MPM 7.75) Storm Damage Repair — Southwest Napa County	\$525,729	\$484,614	Feb. 2019	Aug. 2020	Complete
Dry Creek Road (MPM 10.5) Storm Damage Repair — Southwest Napa County	\$697,929	\$656,227	Feb. 2019	Aug. 2020	Complete
Dry Creek Road (MPM 10.75) Storm Damage Repair — Southwest Napa County	\$591,383	\$540,039	Feb. 2019	Sept. 2020	Complete
Mt. Veeder Road (MPM 4.75) Storm Damage Repair — Southwest Napa County	\$2,983,333	\$1,491,667	Feb. 2019	Aug. 2020	Complete
Dry Creek Road (MPM 7.51) Storm Damage Repair — Southwest Napa County	\$740,263	\$697,332	Feb. 2019	Aug. 2020	Complete
Mt. Veeder Road (MPM 4.0) Storm Damage Repair — Southwest Napa County	\$856,882	\$835,669	Feb. 2019	Sept. 2020	Complete
Mt. Veeder Road (MPM 5.1) Storm Damage Repair — Southwest Napa County	\$1,624,646	\$1,606,646	May 2021	Oct. 2021	Complete
Airport Blvd. — Hwy. 29 to Airport Road	\$4,619,336	\$4,588,164	Dec. 2019	April 2022	Complete
Milton Road Phase 2 — Las Amigas to end of road	\$893,510	\$893,510	Jan. 2020	Oct. 2020	Complete
Zinfandel Lane — Hwy. 29 to Silverado Trail	\$1,606,927	\$1,248,967	March 2020	Aug. 2020	Complete
Silverado Trail — Oak Knoll Ave. to Hardman Ave.	\$1,981,079	\$1,292,079	May 2020	Feb. 2022	Complete
Silverado Trail — Hardman Ave. to Trancas Ave.	\$1,712,230	\$1,712,230	May 2020	May 2022	Complete
Dry Creek Road (MPM 9.75) Storm Damage Reconstruction	\$1,323,288	\$1,323,288	March 2021	Aug. 2023	Complete
Buhman Road Bridge	\$1,634,633	\$1,299,666	Aug. 2021	March 2022	Complete
Dry Creek Road (MPM 6.2)	\$1,384,295	\$1,384,295	Dec. 2021	Oct. 2022	Complete
Diamond Mountain Road (MPM 1.1)	\$795,208	\$795,208	Aug. 2021	June 2023	Complete
Deer Park Seal — Hwy. 29 to Silverado Trail	\$620,000	\$620,000			Complete
Oak Knoll Seal — Hwy. 29 to Silverado Trail	\$526,561	\$510,000	Feb. 2022	Sept. 2022	Complete
Buhman Seal	\$610,000	\$610,000	Feb. 2022	Sept. 2022	Complete
Old Sonoma Seal — Hwy. 121 to city limit	\$1,340,000	\$1,340,000	Feb. 2022	Sept. 2022	Complete
Big Ranch Seal — City limit to Oak Knoll	\$620,000	\$620,000	Feb. 2022	Sept. 2022	Complete
Congress Valley Seal — Old Sonoma to Buhman	\$600,000	\$600,000	Feb. 2022	Sept. 2022	Complete
Old Sonoma Highway Seal — Hwy. 121 to Old Sonoma Road	\$100,000	\$100,000	Feb. 2022	Sept. 2022	Complete
Sunset Road Microsurface — Congress Valley to end of road	\$145,000	\$145,000	Nov. 2022	Nov. 2022	Complete
Berryessa Knoxville Flap 1 Seal — Spanish Flat Loop Road to Pope Canyon Road	\$1,380,652	\$1,380,652	June 2022	Aug. 2023	Complete
Berryessa Pines — Berryessa Drive, Blueridge, Putah Creek Road	\$663,044	\$663,044	Sept. 2022	Aug. 2023	Complete
Silverado Area Paving — Kannapali Dr., Silverado Trail, Inverness Dr., Prestwick Dr.	\$1,437,934	\$1,379,341	Dec. 2022	Oct. 2023	Complete
Silverado Trail/Petrified Forest Paving — Hwy. 29 to Calistoga city limit (south) to Larkmead Lane	\$2,505,212	\$1,132,560	June 2023	Sept. 2023	Complete
Dry Creek Bridge Replacement	\$3,489,333	\$454,204	July 2021	Nov. 2026	In Progress
American Canyon Road Paving — City limit to County line	\$723,638	\$713,581	July 2022	Oct. 2026	In Progress
Redwood Road (MPM 5.76)	\$555,746	\$555,746	Jan. 2022	Nov. 2024	In Progress
Angwin Area Paving — Howell Mountain Road to Deer Park Road to Chiles Pope Valley Road	\$4,469,197	\$2,469,197	April 2022	Feb. 2024	In Progress
Redwood Road Seal — City limit to Mt. Veeder Road	\$15,000	\$15,000	Sept. 2022	Oct. 2025	In Progress

Additional Measure T Projects in Napa County	Cost	Measure T Funds	Start Date	End Date	Status
Old Howell Mountain Road Seal — City limit to Mt. Veeder Road	\$15,000	\$15,000	July 2022	Oct. 2028	In Progress
Wooden Valley Cross Road to Solano County Line	\$15,000	\$15,000	July 2022	Oct. 2025	In Progress
Berryessa Knoxville Hwy. 128 to Smittle Creek	\$297,000	\$252,000	Nov. 2024	Nov. 2028	In Progress
Chiles Pope Valley Road Bridge Replacement	\$13,370,433	\$105,275	March 2024	Dec. 2024	In Progress
Solano Ave. Big Ranch Road Paving — Solano Ave. to Napa city limit to Yountville town limit; Big Ranch Road from Oak Knoll to north end	\$300,000	\$300,000	June 2024	Oct. 2025	In Progress
Napa Neighborhood Streets and Sidewalk Program — Twin Oaks East, Stonehouse, Adrian Neighborhood	\$1,000,000	\$1,000,000	Winter 2025		In Progress
South County Paving — Salvador/Big Ranch to Napa city limit; El Centro - Big Ranch to Napa city limit; Sunnydale from Salvador to end; Orchard from Dry Creek Road to Napa city limit	N/A	N/A	July 2024	Oct. 2024	In Progress



# St. Helena

Total Measure T projects completed in the County of Napa in 2023-2024



**Road Section  
Lengths**  
**2.8**  
miles



**Sidewalks  
Built**  
**220**  
feet



**Bike Lane  
Added**  
**2,610**  
feet



**Curb Ramps  
Installed / Replaced**  
**41**

## Pavement Restoration

### LOCATIONS:

Silverado Trail, Pope Street Bridge, Allyn Avenue, and Dowdell Lane



Featured Project

Featured Project

Status  
**Complete**

Measure T Funds  
**\$1,150,000**

Total Cost  
**\$1,650,000**

Additional Measure T Projects in St. Helena	Cost	Measure T Funds	Start Date	End Date	Status
El Bonita Ave. — La Quinta Way	\$42,861	\$16,596	July 2018	Dec. 2018	Complete
El Bonita Ave. — Dahlia St.	\$30,860	\$11,949	July 2018	Dec. 2018	Complete
El Bonita Ave. — Dahlia St. to BCR to Main St.	\$304,995	\$118,100	July 2018	Dec. 2018	Complete
El Bonita Ct. — El Bonita Ave. to end of street	\$71,980	\$27,872	July 2018	Dec. 2018	Complete
Kennedy Ct. — La Quinta Way to end of street	\$111,438	\$43,151	July 2018	Dec. 2018	Complete

<b>Additional Measure T Projects in St. Helena</b>	<b>Cost</b>	<b>Measure T Funds</b>	<b>Start Date</b>	<b>End Date</b>	<b>Status</b>
La Quinta Way — North to south end	\$102,866	\$39,832	July 2018	Dec. 2018	Complete
Andrea Ave. — Kearney St. to Oak Ave.	\$89,557	\$89,557	March 2019	Aug. 2024	Complete
Grove Ct. — Hunt Ave. to north end of street	\$48,814	\$48,814	March 2019	Oct. 2019	Complete
Kearney St. — Hillview Pl to Madrona St.	\$109,911	\$109,911	March 2019	Aug. 2024	Complete
Kearney St. — Madrona St. to Pine St.	\$81,416	\$81,416	March 2019	Aug. 2024	Complete
Spring St. — Chardonnay Way to Sylvaner Ave.	\$109,622	\$109,622	March 2019	Oct. 2019	Complete
Spring St. — Sylvaner Ave. to Valley View St.	\$69,869	\$32,140	March 2019	Oct. 2019	Complete
Spring St. — City limits to Sylvaner Ave.	\$146,364	\$106,469	March 2019	Oct. 2019	Complete
Monte Vista — Hunt Ave. to end of street	\$43,584	\$20,048	March 2019	Oct. 2019	Complete
Hunt Ave. — Monte Vista to June Lane	\$306,980	\$231,980	Jan. 2019	March 2020	Complete
Voelker Ct. — Crinella Dr. to east end	\$31,979	\$11,402	March 2019	Sept. 2020	Complete
Vorhees Circle — East to west side of Mitchel Drive	\$139,338	\$49,681	March 2019	June 2023	Complete
Brown St. — Allision Ave. to west end	\$74,618	\$26,605	March 2019	Sept. 2020	Complete
Crinella Dr. — Main St. to Park St.	\$51,776	\$18,461	March 2019	Sept. 2020	Complete
Crinella Dr. — from Park St. to Pump Station	\$118,019	\$42,080	March 2019	Sept. 2020	Complete
Crinella Dr. — Pump Station to Park St.	\$112,689	\$40,179	March 2019	Sept. 2020	Complete
Park St. from Pratt Ave. to Crinella Dr.	\$84,974	\$30,297	March 2019	Sept. 2020	Complete
Park St. from Christine Court to Crinella Dr.	\$67,766	\$24,162	March 2019	Sept. 2020	Complete
Christine Ct. — Park St. to east end	\$31,979	\$11,402	March 2019	Sept. 2020	Complete
Henry Ct. — Park St. to east end	\$18,274	\$6,516	March 2019	Sept. 2020	Complete
Spring St. — Sylvanner Ave. to Chardonnay Way	\$115,735	\$41,265	March 2019	Oct. 2019	Complete
Spring St. — Sylvanner Ave.	\$76,976	\$35,409	March 2019	Oct. 2019	Complete
Kearney St. — Pine St. to Adams St.	\$126,195	\$126,195	March 2019	Aug-24	Complete
Arrowhead Dr. — BCR at Sulphur Springs Road	\$87,167	\$40,097	March 2019	Oct. 2019	Complete
McCorkle Ave. — West end to Allison Ave.	\$45,685	\$16,289	March 2019	Oct. 2019	Complete
Church St. — Hunt Ave. to Pope St.	\$75,545	\$34,751	March 2019	Oct. 2019	Complete
Hudson Ave. — Madrona St. to Adams St.	\$98,208	\$45,176	March 2019	Oct. 2019	Complete
Hudson Ave. — Adams St. to Spring St.	\$101,114	\$46,512	March 2019	Oct. 2019	Complete
Money Way — Spring St. to Adams St.	\$95,303	\$43,839	March 2019	Oct. 2019	Complete
Paulson Ct. — Pope St. to north end	\$63,197	\$22,533	March 2019	Oct. 2019	Complete
Grayson Ave. — Hwy. 29 to S. Crane Ave.	\$815,939	\$815,939	June 2020	Aug. 2024	Complete
Pedestrian crossing improvements, curb ramps and RRFBs Intersections of Hwy. 29, Pratt Ave., and Elmhurst Ave.	\$278,572	\$228,572	July 2022	Fall 2023	Complete
Pavement Restoration — Various locations	\$1,241,409	\$1,121,409	July 2022	June 2023	Complete
Downtown Sidewalk Improvements	\$1,700,000	\$500,000	March 2019	Aug. 2024	In Progress
Oak Avenue Restoration — Madrona to Mitchell	\$2,500,000	\$2,500,000	N/A	Oct. 2026	In Progress
Pavement Restoration — Various locations	\$2,200,000	\$2,200,000	July 2024	Dec. 2025	In Progress

# Yountville

Total Measure T projects completed in Yountville in 2023-2024



**Road Section Lengths**  
**2,833**  
feet



**Sidewalks Built**  
—



**Bike Lane Added**  
—



**Curb Ramps Installed / Replaced**  
—

## Heritage Court

**LOCATION:**  
Finnel Road to Heritage Court.



**Status**  
**Complete**

**Measure T Funds**  
**\$238,532**

**Total Cost**  
**\$238,532**

Additional Measure T Projects in Yountville	Cost	Measure T Funds	Start Date	End Date	Status
Yount St. — Mount to Finnell	\$368,323	\$368,323	Feb. 2019	June 2019	Complete
Yount St. — Finnell to Washington	\$85,539	\$85,539	April 2019	June 2019	Complete
Microsurfacing Project — Various location	\$157,249	\$157,249	Oct. 2019	Nov. 2019	Complete
Oak Leaf Court Reconstruction	\$59,640	\$59,640	April 2020	May 2020	Complete
Oak Circle Reconstruction	\$311,787	\$311,787	April 2020	May 2020	Complete

<b>Additional Measure T Projects in Yountville</b>	<b>Cost</b>	<b>Measure T Funds</b>	<b>Start Date</b>	<b>End Date</b>	<b>Status</b>
Heather — Mulberry to Oak Circle	\$50,000	\$50,000	April 2020	May-20	Complete
Washington Park Paving Project — Forrester at Mount; Foxglove from Lande to Forrester; Jasmine from Lande to Forrester	\$389,575	\$389,575	March 2021	July 2021	Complete
Washington St. South — Yount St. to Oak Circle to California Dr. to Champagne to town limits	\$652,517	\$525,000	Oct. 2021	March 2022	Complete
Various Street Rehabilitation — Mesa Ct. from Yountville Cross Road to end; Yount Mill Road - Yount St. to town limits; Harvest Ct. from Heritage to dead end; Humboldt St. from Washington to Yount; Finnel Road from Yount St. to Hopper Creek Bridge	\$332,683	\$332,683	Sept. 2022	Oct. 2022	Complete
Finnel Rd. — Hopper Creek Bridge to town limits	N/A	N/A	TBD	TBD	In Progress
Heather St. — Mulberry to end	N/A	N/A	TBD	TBD	In Progress
Yountville Cross — Yount St. to town limits	N/A	N/A	TBD	TBD	In Progress
Yount St. — Yountville Cross to Adams	N/A	N/A	TBD	TBD	In Progress
Solano Ave. — South of California to town limits	\$610,000	\$610,000	Sept. 2024	Nov. 2024	In Progress

